Declassified in Part - Sanitized Copy Approved for Release 2013/08/14:CIA-RDP78-03424A001300070004-
ORIGINAL CL BY 235979 DECL GREVW ON 2010 Dec. 12, 1952 EXT BYND 6 YAS BY 5AM 5 REASON 2 (31
To : UPI-10 Pending contract file. From : Subject : Trip report to Subject : Trip report to From : Subject : Trip report to Subject : Trip report
1. On Dec. 11, 1952 journeyed to the industrial domain of for a 50
conference with the project engineer for UPI-10, one The purpose of 50
this visit was to resolve as many of the problems as possible that had arisen in the mind of the project engineer concerning the production of UPI-10 inverters.
2. The problems and questions discussed and the decisions reached are as
follows:
a. The question as to weither or not the ventilation holes as used in the
URT-11 would be acceptable for use in the UPI-10 was raised. It was
decided that they would be acceptable. Also it was decided that no trentilation
holes would be located in the transformer section. 50X
b. was of the opinion that the silk screen method of printing wass
impractical due to the na ture of the frame used to hold the screen and the
physical configuration of the surfaces to be printed. It was decided that
engraving would be acceptable in lieu of the silk screen process. Stenciling
was considered as a possible solution, however, it was decided that this
process would be unsatisfactory so the idea was rejected.
c. A debossing process is to be used to permit the cover hold down screws
to have a 3 thread purchase. Binder head screws we re considered to be
acceptable for theis function.
d. The HACO line cord strain relief does not fit too tightly in the thin
gage metal used for the case, however, it is felt that it will be satisfactory Declassified in Part - Sanitized Copy Approved for Release 2013/08/14: CIA-RDP78-03424A001300070004-

The inclusion of the grounding wire through this fastener along with the

AC line cord appears to be acceptable. is giving this arrangement
endurance tests to prove its durability.

50X1

3. is ordering one new transformer with the higher foltage tap on it
to place in the lab model UPI-10, this model will then be checked out and given to
for a guide model. The model now in their possession will be returned to us.

50X1

4. informed the writer that the contract had just been signed the day 50X1
before (Dec. 10, 1952) in spite of this all components for the production of the
UPI-10's have already been ordered.

50X1

CONFIDENTIAL